EXTENSION OF TIME PROPOSAL

1	Name of Work	Package-2, Includs 3 works of Rs. 1100.00 Improvements to Raods and Drains at Kogilu, Agrahara, Hegadenagar and Surrounding area in ward No. 05 and 06, Byatarayanapura Sub Division Package-2 (Old Annuxure) GO Sl No. 106, 107, 108
2	Amount of Work Portion	2,06,44,852.51
3	Estimated Cost	1100.00 Lakhs
4	Name of Contractor	M/s Benaka Developers and Projects Pvt Ltd. (Prop. Sri Narahari .D)
5	Agreement No	
6	No and date under which work order issued	BBMP/EE/BTP/WO/04/2021-22, Dt. 02.06.2021
7	Time limit originally fixed for completion	12 Months
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	318 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Work deleyed Due to BWSSB, Cauvery Water Supply Line, and UGD Works under 110 Villages Hence EOT may be sanctioned without penalty. + modified work.
22	Remarks of the EE with the daily rate of penalty proposed	EoT may be approved as per AEE recommendation with normal penalty.

Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer
Byatarayanapura Division, Bangalore-92.
ಬೃ.ಬೆ.ಮ.ಪಾ. ಬೆಂಗಳೂರು.

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-೨೪

Chief Engineer
Yelahanka Zone, Bangalore-92.
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ